

Republic of the Philippines
Province of Pangasinan
Municipality of Urbiztondo

20% COMPONENT OF THE IRA UTILIZATION
For the Third Quarter, CY 2017

Province, City or Municipality: URBIZTONDO

Program/Project	Location	Total Cost	Date Started	Target	Project Status		No. Of	Remarks
				Completion Date	% of Completion to Date	Total Cost Incurred	Extensions, if any	
SOCIAL DEVELOPMENT								
1. Construction of Evacuation Facility	Brgy. Bayaoas	3,901,468.57	May 3, 2017		100.00%	3,901,468.57		Completed
2. Core Shelter Program	Brgy. Batancaoa Urbiztondo	4,900,000.00			84.93%	4,161,636.95		Ongoing
ECONOMIC DEVELOPMENT								
1. Construction of Water Impounding Reservoir	Brgy. Bayaoas	5,000,000.00	June 21, 2017		69.98%	3,498,879.45		Ongoing
2. Construction of Multi-Purpose Drying Pavement (Solar Dryer)		1,300,000.00						
3. Concreting of Farm to Market Road	Various Barangays	3,281,632.03						
4. Improvement of Public Market	Poblacion, Urbiztondo	3,400,000.00	April 24, 2017		19.77%	672,082.34		Ongoing

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

Prepared by:


MARIA ANGELICA DG. FERRER
Municipal Budget Officer


MARTIN RAUL S. SISON II
Municipal Mayor